

Spring Meadow Lake Reclamation Project

OWNER: STATE OF MONTANA DEQ, MINE WASTE CLEANUP BUREAU; PEBBLES CLARK,
Contact, 406-841-5028

CONTRACT: \$2,400,000

DATES: 7/27/09 - 10/31/09

ENGINEERING: TETRA TECH EM, INC.

SUBCONTRACTORS: SNELL EXCAVATING
CONTINENTAL CONCRETE

SCOPE OF WORK: Work included, but not limited to,

- Construct Access Road and Staging Area
- Remove/Dispose of Debris
- Clear and Grub Work Areas
- Excavate, Screen, Haul, and Dispose of Contaminated Material from State Park at a RCRA Subtitle D Class II Solid Waste Management Facility (65,000 Tons)
- Excavate Around Designated Trees
- Excavate, Screen, Haul, and Dispose of Contaminated Material from Wildlife Center at a RCRA Subtitle D Class II Solid Waste Management Facility (5,500 Tons)
- Grade North Slope of Wildlife Center
- Obtain, Place, and Grade Cover Soil on State Park (30,500 CY)
- Obtain, Place, and Grade Cover Soil at Wildlife Center (4,000 CY)
- Obtain and Place Gravel Surfacing at Wildlife Center
- Fertilize, Seed, and Straw Mulch Disturbed Areas
- Reconstruct Gravel Walkways
- Obliterate and Reclaim Temporary Roadways